

Applicant Name	Site Name	County/City or Township	Category	Start Latitude	Start Longitude	Stop Latitude	Stop Longitude	Culvert GPS	Description of Damage or Work	Estimated Cost	% of Work Completed
Ransom County	RmCob01	Coburn	C	46.57101	-97.63218	46.57295	-97.63218	NA	Surface Gravel washed from road area 191' x 15' x 2". Road bed eroded over area 150' x 14' x 4".	\$ 450.00	100%
Ransom County	Ranso01	County	C	46.58956	-97.25158	46.58489	-97.25158	46.58489, -97.25100	40LF x 36" CMP eroded, washed out and was damaged beyond repair. Area around culvert eroded over 10' x 30' x 6'.	\$ 2,000.00	0%
Ransom County	Ranso02	County	B	46.44204	-97.68445	46.44204	-97.68445	NA	Force Account labor monitored flooded roadways, placed road closed signs, detour signs, road underwater signs, and placed sandbags throughout Ransom County.	\$ 14,251.25	100%
Ransom County	Ranso03	County	A	46.07154	-97.82892	46.07154	-97.82892	NA	Contractor and two Force Account employees worked from 5/8/2018-5/10/2018 to remove 80 CY of vegetative debris. Debris was taken to the Valley City landfill. GPS location of landfill - 46.54231, -98.02226.	\$ 4,578.55	100%
Ransom County	RmCob02	Coburn	C	46.25502	-97.52548	46.25186	-97.52548	46.25186, -97.52401	40LF x 36" CMP eroded, washed out and was damaged beyond repair. Area around culvert eroded over 10' x 30' x 6'.	\$ 3,500.00	100%
Ransom County	RmCob03	Coburn	C	47.59863	-97.02563	47.59845	-97.02563	NA	Surface Gravel washed from road area 250 x 20' x 2".	\$ 350.00	0%